



New Construction House Build Schedule			
WORK DAY	TASK	DESCRIPTION	# of Volunteers
1	Wall-Framing	Build & raise the exterior & interior walls; cap plates; exterior wall sheathing	15-25
2	Wall-Framing/ Trusses	Continuation of Day 1 + Blue Board along exterior walls	15-25
3	Roof Trusses	Ground team raises trusses onto top plates; Scaffold/Ladder teams secure trusses	15-25
4	Roof Sheathing	Secure the OSB onto the roof trusses & exterior wall studs. NOTE: Volunteers must be a minimum of 18 to participate.	15-20
5	Roof Shingles	Hammer/Nail the shingles on a one-story roof. A "HUGS" safety rail system will be installed along the perimeter of the roof. NOTE: Volunteers must be a minimum of 18 to participate	15-20
6	Vinyl Siding	Measure, cut, and install vinyl siding on the house exterior.	8-12
7	Vinyl Siding	Continuation of first day of vinyl siding; more extensive use of scaffold and/or ladders. NOTE: HFHC may limit this opportunity to volunteers 18 and older	8-12
8	Drywall	Measure, cut, & install the drywall throughout the house interior, specifically the ceilings.	15-20
9	Drywall	Continuation of first day of drywall, specifically the interior walls.	15-20
10	Prime Paint	Prime paint interior walls.	10-12
11	Interior Trim	Paint, measure, cut and install the trim work throughout the house interior.	8-12
12	Paint	Final painting of interior walls.	10-12
13	Punch List	Complete tasks on the punch list: paint touch-ups; caulking; cleaning; door knob installation, etc.	6-8